

Mt. Diablo Unified School District 2010 Measure C Facilities Improvement Program

Report to the Board of Education

November 16, 2015



- Project Status
- Financials
- Measure "C" Project Highlights

Project Status

- Solar Complete
- Portable Replacement Complete
- MS Science Buildings Complete
- Security System Replacement Complete
- Infrastructure Improvements ~ 99% Complete
- HS Enhancement Program ~ 81% Complete
- Modernization <16% Complete
- Technology Classroom Improvements

Financials: Program De-Scope

De-Scoped	(Millions)
Construction Scope Reduction (RCC)	\$17.44
Roofing (1,556,086 SF)	
Flooring (944,473 SF)	
Fencing (7095 LF)	
Classroom Technology Procurements*	\$6.30
Sub Total	\$23.74
Modernization Scope Reduction	
Holbrook (2010 Budget Value)	\$0.78
Glenbrook (2010 Budget Value)	\$0.88
Escalation and Contingencies**	\$13.10
De-Scope Total	\$38.50

Notes:

- Computers and other consumable technologies to alternative funding source Servers and other infrastructure remain in bond scope
- ** Amount required from contingencies to cover requested scope reduction

Financials: 'Bid to Budget'

Sub Program	Original Budget	Working Current Budget	Cost to Date	CTD vs. CC*	
	Α	С	D	E	
Solar Summary Report	\$92,419,506	\$78,346,331	\$78,346,331	\$0	
HVAC Summary Report*	\$55,337,045	\$63,019,866	\$62,895,730	\$6,138	
Technology Summary Report	\$10,495,872	\$10,495,872	\$9,610,438	\$0	
Modernization Summary Report**	\$45,011,218	\$40,433,240	\$7,089,406	\$3,967,969	
HE1&2 and GS&PR Summary Report	\$70,260,678	\$86,855,620	\$77,671,121	\$2,701,897	
Security Summary Report	\$0	\$9,463,670	\$9,453,670	\$0	
Irrigation Summary Report	\$1,332,283	\$0	\$0	\$0	
General Program Summary Report**	\$73,143,398	\$22,823,437	\$17,906,841	\$146,900	
Future Bond Sale**	\$0	\$38,500,000	\$0	\$0	
2010 Measure C Program Total	\$348,000,000	\$349,938,037	\$262,973,538	\$6,822,904	

Note:

- * With the exception of HVAC all H.S. Enhancement, Portable Replacement, Middle School Science and Technology Bids/Procurements Awarded and Tracking Under Working Budgets
- ** Program reduced per Board action 5/18/15
- *** Cost to complete is committed contracts less cost to date




Revenue

- Total Revenue to November 16, 2015 from Bond Sales = \$309,261,228.11
- Interest Revenue to August 31, 2015 = \$1,557,175.16
- Revenue to August 31, 2015 for PG&E Rebates on HVAC Equipment = \$380,862.00
- Total Funding Currently Available = \$311,199,265.27

Program Expenditures

- All expenditures are to November 16, 2015
- Entire program has encumbered:
 - \$268.88 million in contracts and in-house labor
 - \$4.08 million in change orders
 - \$1.47 million in projected contracts
 - Total projected commitment: \$270.35 million
 - Total expended: \$262.97 million
 - Remaining unencumbered: \$40.85 million*

Program Cash Flow



Material Price Forecasts through 2014

PRODUCER PRICE ANNUAL YEAR-OVER-YEAR INCREASES

	<historic< th=""><th colspan="6">Forecast></th></historic<>			Forecast>								
	Q1-12	Q2-12	Q3-12	Q4-12	Q1-13	Q2-13	Q3-13	Q4-13	Q1-14	Q2-14	Q3-14	Q4-14
Concrete Products	1.2%	1.8%	2.3%	2.4%	0.2%	0.3%	0.6%	1.0%	2.4%	3.1%	3.9%	4.5%
Ready Mix Concrete	0.4%	1.4%	1.9%	1.8%	1.4%	1.7%	1.4%	1.2%	1.5%	2.4%	3.6%	4.3%
Gypsum Wallboard	10.6%	7.6%	10.5%	11.4%	3.0%	0.7%	1.9%	5.3%	6.9%	8.1%	8.4%	8.1%
Power Boilers and Heat Exchangers	10.7%	7.5%	7.1%	7.1%	1.2%	0.8%	0.8%	0.8%	1.3%	1.8%	2.1%	2.5%
Asphalt Paving Mixtures	46.8%	46.0%	44.1%	42.3%	1.4%	-2.1%	-2.7%	-2.5%	-1.5%	-0.6%	0.7%	1.8%
Dust Collection and Other Air Purification Eqpt	2.1%	2.6%	2.6%	3.6%	1.2%	1.7%	2.5%	2.5%	2.9%	3.0%	3.4%	3.7%
Lumber & Wood Products	-23%	-21%	-21%	-22%	3.1%	2.9%	3.0%	3.0%	3.8%	3.7%	4.3%	4.5%
Heating Equipment	5.9%	6.4%	5.8%	6.6%	2.5%	2.6%	1.6%	1.2%	1.5%	1.8%	1.9%	2.2%
Industrial Valves	10.1%	10.3%	10.2%	10.6%	2.8%	2.3%	2.5%	1.7%	1.1%	1.2%	1.6%	2.3%
Other Metal Valves and Pipe Fittings	2.3%	4.5%	6.9%	7.8%	3.1%	2.1%	2.4%	1.9%	2.7%	3.5%	3.8%	4.4%
Fabric ated Pipe and Fittings	13.4%	7.3%	11.4%	11.4%	0.9%	-0.1%	-0.6%	0.1%	0.8%	1.7%	2.5%	3.3%
Fabric ated Structural Metal	76%	99%	60%	69%	02%	-23%	15%	0.3%	0.3%	14%	22%	45%
Sheet Metal Products	8.3%	6.9%	42%	3.3%	-0.2%	0.7%	2.0%	2.3%	2.7%	2.1%	2.2%	2.9%
Building Wire & Cable	36.0%	37.1%	34.2%	212%	-1.3%	-3.5%	-1.9%	3.2%	3.2%	0.1%	0.4%	-1.2%
Metal Windows and Doors	7.7%	8.3%	8.9%	8.8%	2.1%	2.1%	2.2%	2.6%	2.5%	2.2%	1.9%	1.5%


PPI Forecasts provided by IHS Global Insight Q4 2012

Look for products involved in homebuilding (concrete, gypsum & lumber products) to increase in excess of the CPI

Source: "California Construction Cost Outlook", Cummings Corp. CASH January 2013

Escalation History/Forecast Looks Volatile

Escalation Study - Annual Rate Trend Comparing 20-Year Historic to CCORP
Actual/Projected



A STATE OF THE PARTY OF THE PAR

Measure C

PROJECT HIGHLIGHTS 2015

- Stadium Improvements Projects (2)
- Aquatics/Sports Med/Restroom Complex (1)
- Auxiliary "Mini" Gym (1)
- Restrooms
- Paving Repairs

SPRING/SUMMER 2016

- Site Modernization Projects (11)
 - Kitchen Improvements
 - Restrooms
 - Paving



HS Enhancement – Field Improvements College Park HS

Restroom Renovation



Grout Bed – Riverview MS

Restroom Renovation



Concrete Slab – Riverview MS